

471790506

# ESSJAY ENTERPRISES

K.K. ROAD, KALATHIPPADY, KOTTAYAM  
THE KERALA VALUE ADDED TAX RULES, 2005

Form No. 8 D

(For presumptive Tax & Compound Tax Payers, 2005)  
[see Rules 58 (10)]

BILL No.  
SOLD TO

8269

SALES BILL CASH / CREDIT

Date: 28/5/17

St: S.J.S. College - Pathamuttom

Telephone No..... Mobile..... Fax..... E-mail.....

Sl No	Sch. with Entry No. / Commodity Code	Commodity / Item	Unit Price	Quantity	Gross Value	Cash Discount	Net Value of sale	
1	2	3	4	5	6	7	8	
		Enlo's Wash BINS		5 NOS			14500	
		NOTE Supplied 22 NOS on 28/3/17 Returned 17 NOS Bill for the Balance						
TOTAL								14500
Amount in words		Fourteen thousand five hundred						

E & OE.


Received  
*[Signature]*

*[Signature]*

Authorized Signatory

Dr. K. K. John  
Principal  
Saintgits College of Applied Sciences  
Kottukulam Hills, Pathamuttom P. O.  
Kottayam 686 532, Kerala

(With Stamp & Seal)




**PROJECT DEPARTMENT**  
**MAR GEORGIUS EDUCATIONAL SOCIETY**  
**UNITY BUILDING, KK ROAD**  
**KOTTAYAM-686001**  
**GST NO: 32AABTM0710GIZA**

Place Pathamuttam  
 Date : 04.05.2021

**FINAL BILL**  
**Name of work : Construction of Composite pit for SCAS buildings**

Sl no	Schedule item no	Estimated Qty	Description	Qty	Unit	Rate	Amount	Remarks
1	1		Earth work excavation for all classes of soil except hard rock and depositing on bank with initial lead up to 50m and lift up to 1.5m including breaking of clods , sectioning of spoil bank, filling in the sides of trenches, basement watering , ramming , consolidating etc . Complete.	40.10	M3	750	30075	
2	2		Providing and laying PCC 1:4:8 using 40mm down graded hard granite broken stone aggregates, including formwork cost and conveyance of all materials to site lead and lift charges, lab our charges, leveling compacting, finishing, watering, curing etc completed as directed but excluding cost of cement	2.20	M3	6300	13860	
3	3		Providing and constructing 10cm thk solid block masonry with good quality solid blocks 30 x20x10 cm in cement mortar 1:6 including all labour, scaffolding, flush pointing, curing etc complete 10 cm thick	0.12	M3	8400	1008	
4	4		Providing and applying Cement plastering to inside walls in CM 1:5 unless otherwise specified, 12mm thick at all levels including provision of grooves, scaffolding to any height with neat finish including cost of all labour charges, curing etc. complete as per technical specifications	22.00	M2	490	10780	
<b>Total</b>							<b>55723</b>	

**Rupees fifty five thousand seven hundred and twenty three**



*Dr. K. K. John*  
 Principal  
 Saintgits College of Applied Sciences  
 Pathamuttom P. O.  
 Kottayam Hills, Pathamuttom P. O.  
 Kottayam 686 532, Kerala  
 Tel: 0481-2560775, Mob: 9447355563

*[Signature]*  
 ABRAHAM P. THOMAS BSc. (Engg.) Civil  
 F.I. E., F. L. V. Chartered Engineer  
 Approved Valuer  
 Tel: 0481-2560775, Mob: 9447355563